EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads & Drains in Surrounding areas of Somapyahalli in Ward No:05, Byatarayanapura Sub Div.
2	Amount of Work Portion	2739954=00
3	Estimated Cost	36.00 Lakhs
4	Name of contractor	S. K. Keshavareddy
5	Agreement No.	211
6	No. and date under which work order issued	211/16-02-2016
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	16-05-2016
9	Date of receipt of application in the sub division office	16-05-2016
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	30 %
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	180 Days
15	Date of recommending time limit applied for	16-05-2016
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	70 %
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Heavy Rains, Work Delayed Penalty has Imposed Rs. 6750.00 Imposed
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Executive Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore-560092

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Chief Engineer
Chief Engineer
Yelahanka Zone
Jhath Bangalore Mahanagara
Bangalore 92